

Kaukauna - Sol. West.

Green Bay

September 16, 1970

Division of Environmental Protection

TO: Thomas G. Frangos, Administrator
ATTN: Samuel Lagow, Chief of Solid Waste Disposal Section
FROM: James L. Lissack, District 3 Director
SUBJECT: Lehrer Sanitary Service, Route 3, Kaukauna

On September 11, 1970, we made a stage of construction survey at the Lehrer solid waste disposal operation where grading is being done to establish a satisfactory site.

The work was reviewed within the framework of plans submitted by Mr. Donald Mayo Associates, 250 Canal Street, Kaukauna, Wisconsin. It was noted that construction is approximately 50 percent complete and in agreement with plans submitted. Based on this construction review, it may be concluded that, weather permitting, the remaining work can be completed before October 1, 1970, and it is, therefore, recommended that a conditional license for the operation be granted.

By _____
Bruce W. Stevens
District Engineer

BWS:vb

Enclosure: Application dated May 17, 1970
2 copies of plans submitted - dated 8/31/70
Received 9/1/70

NOTED:

Date

cho. # 3506
3742

00541

Green Bay

October 1, 1970

Division of Environmental Protection

TO: Thomas G. Frangos, Administrator
ATTN: Samuel Lagow, Chief of Solid Waste Disposal Section
FROM: James L. Lissack, District 3 Director
SUBJECT: Lehrer Sanitary Service - Application for License for Solid Waste Disposal Operation

On October 1, 1970, we observed the Lehrer Sanitary Service solid waste disposal site located in Section 25, T21N, R18E. Excavation and embankment work has been carried out along the east side of the site which provides a suitable trench for disposal. All excavation was noted as residual limestone clay. No evidence of ground water was noted throughout the trenching area. The area now available for sanitary landfill is estimated as approximately 400 feet by 200 feet by 12 feet in depth. A bulldozer and operator is on the site for compaction and covering work.

From information received during this field review, it is concluded that the constructional work of preparing the site for use as a sanitary landfill disposal site has been satisfactorily completed. It is, therefore, recommended the site be licensed for use.

A modified sanitary landfill operation for disposal of material being received from the City of Kaukauna is being carried out at a point in this site near the south property line pending the results of (1) renegotiation of an existing contract or (2) litigation in regard to the existing contract.

By _____
Bruce W. Stevens
District Engineer

BWS:vb
Enclosure - check #3742

NOTED:

Date

00544